

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
(215) 887-3730



## Invoice

Date	Invoice #
12/13/2023	73139

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	12/13/2023			

Qty	Item Code	Description	Price Each	Amount
		Replace DH429245 with new Twp pump DH870112 Elizabeth Brown 1 Well Fleet Dr Media PA 19063  Date of service 12/12/23 Technician John Simons  Arrived on site to find no alarm and the sewer backing up into house. Performed meter test and both level switches were not made. Manually operated pump DH429245 and it operates at 5.8 amps. Removed the lid to station and the dry access and vent pipe were completely full. Installed the manual run wire in the alarm feen terminal on the PCB and pumped down the dry access and after the customers gravity line emptied. Removed the pump from station. Due to the age of pump and the fact that it was repaired two years ago, determined that a new Township core will be installed. Picked up new Township core DH870112 and installed it into station. Tested the pump from alarm and the alarm sounds. Turned on the pump breakers and the pump turned on and cleared the alarm and operated at 5.8 amps. Once the alarm cleared the pump finished its cycle and shut off. Job complete		

**OK TO PAY**  
**KEVIN MATSON, PE,**  
**OPERATIONS MANAGER**

  
**01-08-2024**

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

1704 Rockwell Road  
Abington, PA 19001  
(215) 887-3730



Date	Invoice #
12/13/2023	73139

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	12/13/2023			

Qty	Item Code	Description	Price Each	Amount
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-JS	Labor rate for John Simons	120.00	240.00

All material remains the property of Site Specific Design until final payment.

<b>Subtotal</b>	\$390.00
<b>Sales Tax (0.0%)</b>	\$0.00
<b>Total</b>	\$390.00
<b>Payments/Credits</b>	\$0.00
<b>Total Due</b>	\$390.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.