

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
8/21/2024	75574

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	6/6/2024			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH497162 with new Twp pump DH906173 Todd Vanderkief 1272 Hunt Club Ln Media, Pennsylvania 19063-2003</p> <p>Date of service 6/6/24 Technician John Simons & Sebastian Gonzalez</p> <p>Arrived on site to find station had overflowed and the alarm was on and the pump was running continuously at 5.3 amps. Turned off the breakers and performed meter checks and all readings were correct. Removed DH497162 from the station and installed site spare DH433518. Turned on the alarm breaker and the alarm sounds. Turned on pump breaker and it runs at 5.7 amps. Once the alarm cleared, the pump finished its cycle and shut off. Bringing the pump back to shop for estimate.</p> <p>08/08/2024 Sebastian Gonzalez evaluated pump Pump motor megged bad pump will need to be replaced with new township pump.</p> <p>8/21/24 Pat arrived on site to pull sites spare and install</p>		



All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
8/21/2024	75574

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	6/6/2024			

Qty	Item Code	Description	Price Each	Amount
		upper Providence new core DH00906173 pump pumped down and shut off at 6.1 pumpis running correctly and shut off at 6.1 amps		
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
1	Labor-JS	Emergency Labor rate for John Simons	225.00	225.00
1.5	Labor-SGon	Shop Labor rate for Sebastian	130.00	195.00
1	Labor-PB	Field Labor rate for Pat	130.00	130.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$750.00

Sales Tax (0.0%) \$0.00

Total \$750.00

Payments/Credits \$0.00

Total Due \$750.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.