

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
2/8/2022	64221

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	2/8/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH393795 1220 Post House Rd Media PA 19063 Date of service 2/8/22 Technician Dylan Rearick Arrived on site, station flooded and alarm switch on protect panel switched off. Meter checks normal, power to panel good. Pulled Dh393795 and found it running continuously. Stator and cutter wheel worn out, and switches heavily corroded. Checked motor controls and found them in good working order. Replaced switches, stator, and cutter wheel, and reinstalled pump. Pump stayed in alarm for long time, checked cables and cleaned out sensor housing, sensing tower was clogged.Re-installed pump. Tested OK. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-DR	Labor Rate for Dylan Rearick	0.00	0.00
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
2/8/2022	64221

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	2/8/2022			

Qty	Item Code	Description	Price Each	Amount
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
All material remains the property of Site Specific Design until final payment.			Total	\$570.21

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.