

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
4/1/2025	79908

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	4/1/2025			
Qty	Item Code	Description			Price Each	Amount
		Repair DH870129 Thomas & Maureen Scheuerman (Upper Prov) 321 N Feathering Ln Media, Pennsylvania 19063-1909 Date of service 4/1/25 Technician Sebastian Gonzalez Arrived on site to find panel in alarm. Performed meter readings and all readings to pump were bad. Switches were giving off high numbers and pump had a McB that was reading 150 and amps were running on 5.0. Lifted lid to find station not flooded. Pulled pump DH870129 and went to disconnect EQD and saw that pump and house side EQD male and female 6 pin insert burnt. Went back to panel to meg cables in panel and panel wires megged bad. Went back to pump and broke down pump and saw that switches on pump were corroded. Megged motor to pump readings came back good ohmed motor and readings came back good as well McB on pump was burnt from the bottom I replaced with new MCB. Stator on pump was worn and I replaced with a new one. I replaced male 6 pin with a new one. Once I repaired pump. I installed a new 50' cable and informed Anthony				

All material remains the property of Site Specific Design until final payment.

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER

05/09/2025

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
4/1/2025	79908

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	4/1/2025			
Qty	Item Code	Description			Price Each	Amount
1	Service/Ins	and Kevin Matson about situation and Mr Matson informed me that he will have Steve Botella come this week to bury temporary cable under ground. Once I installed cable I had customer run water so I can run pump to alarm and I installed pump ran pump to alarm and also had customer keep running water so I can run pump to its normal cycle and everything checked out good. Went back to panel to perform my last meter readings and everything checked out good.				
1	1 Labor-SGon	Job completed				
1	7290	Service Call & Inspection Fee Labor rate for Sebastian PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01			170.00	170.00
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02			130.00	130.00
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01			65.11	65.11
1	8203	STATOR/LINER ASSY EXTREME NC0039G01			241.298	241.30
1	7095	EQD INSERT, MALE (SIX PIN)			88.196	88.20
1	ND0036G07	50' Length Supply cable for Extreme Series			28.5175	28.52
All material remains the property of Site Specific Design until final payment.					215.00	215.00

All material remains the property of Site Specific Design until final payment.	Subtotal	\$1,003.24
	Sales Tax (0.0%)	\$0.00
	Total	\$1,003.24
Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.	Payments/Credits	\$0.00
	Total Due	\$1,003.24