

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
7/9/2025	81163


Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	6/20/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace pump n/a with new twp pump DH00942264 Janet McFadden (Upper Prov) 321 Sycamore Mills Rd Media, Pennsylvania 19063-2029 Date of service 6/20 & 7/9 Technician Jon Mckee & Pat Brady Pump was replaced as a result from electrical damage, during the storm that took out power - starting the evening of 6/19/25 and carrying through that weekend. Due to the state of emergency throughout the area, Kevin Matson directed us to update older vintage pump, as necessary. Fortunately, it was only pumps that were more than 10 years old that seemed to have suffered. The common mode of failure: For each replaced pump - the existing was indicating an alarm, even after the level had returned to normal. Pumps continuously running- which was a result of damaged switches and burnt control clips. Ultimately the power surge on the control clips were the root cause of failure (as these pumps were called to RUN, when the voltage difference occurred), with the switches being secondary. This and a combination of worn stators, and compromised mechanical seals/bearings		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


08/11/25

	Subtotal
	Sales Tax (0.0%)
	Total
	Payments/Credits
	Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
7/9/2025	81163

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	6/20/2025			

Qty	Item Code	Description	Price Each	Amount
		due to the continuous run conditions. The new pumps installed all have the updated motor control boards and the entire population of pump in Upper Providence with those MCB's did not suffer any damage, due pt the voltage issues – resulting form the storm. 7/9/25 pat/kevin Arrived on site to pull sites spare and install township pump DH00942264 pump has been Installed and cycled pump pumped out of alarm and shut off at 6.1 amps pump is running correctly		
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
0.5	Labor-Jon M	Labor-Jon M	225.00	112.50
		Reduced due to mulitple pump replacements from storm event		
1	Labor-PB	7/9 Labor rate for Pat	130.00	130.00

Subtotal \$442.50

Sales Tax (0.0%) \$0.00

Total \$442.50

Payments/Credits \$0.00

Total Due \$442.50

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.