

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
11/19/2024	78148

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	11/19/2024			

Qty	Item Code	Description	Price Each	Amount
		Repair DH795038  Dan Golub (Upper Providence) 181 Timber Jump Lane Media, PA 19063  Date of service 11/19/24 Technician Sebastian Gonzalez  Arrived on site to find panel not in alarm. But pump was continuously running. Performed meter readings and all readings were good except switches to pump and amps on pump were really low pump was running on 4.3 amps. I lifted up lid to station to find station flooded. I pulled pump #DH795038 and checked switches and they were badly corroded. I replaced with new ones. I also megged motor just to be safe and readings came back good pump also had a MCB in that was in good shape. I checked stator on pump and stator was swollen. I replaced with a new one. Once I repaired pump I noticed that the pump was kicking on without it being in the station. Upon further inspection I noticed that PCB on panel was completely burnt out. I replaced PCB with a new one. And pump stopped running continuously. I put pump into station and ran pump to alarm. I performed my last meter		

**OK TO PAY  
KEVIN MATSON, PE,  
OPERATIONS MANAGER**

  
12/10/2024

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
11/19/2024	78148

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	11/19/2024			

Qty	Item Code	Description	Price Each	Amount
		readings and everything checked out good.		
		Job completed.		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-SGon	Labor rate for Sebastian	130.00	130.00
1	9543	NB0072G21 Sentry Protect Panel PCB Board	363.2101	363.21
		Alarm Replacement 240v		
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings	65.11	65.11
		NB0083G01		
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings	65.11	65.11
		NB0083G02		
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	88.196	88.20

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$881.63

**Sales Tax (0.0%)** \$0.00

**Total** \$881.63

**Payments/Credits** \$0.00

**Total Due** \$881.63

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.