

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
12/27/2023	73322

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	12/27/2023			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH433654 with new pump DH872797 Dolores & Mike Henry 1 Gordon Drive Media, PA 19063</p> <p>Date of service 12/27/23 Technician John Simons</p> <p>Arrived on site to find the station filled to the top. Performed meter test and found shorts to the ground on the alarm wires. Turned on the power and the pump went into run dry but continuously ran. Inspected the back of the circuitboard and everything was clean. Disconnected pump DH433654 from the supply cable and performed Meg test on the cable and it failed from ground to L2 and ground to the alarm return wire. Due to the age of the pump installed new core DH872797 as New Township pump. Also measured the distance to be 125 feet from the house to the pump station. Had to call Office to have a 150 foot supply cable delivered. Installed the supply cable above ground and wired into panel. Turned on the pump and it runs at 5.8 amps. Once the alarm cleared the pump finished its cycle and shut off. Job complete.</p> <p>Placed a call to Kevin Matson to let him know that the</p>		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


01-08-2024

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
12/27/2023	73322

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	12/27/2023			

Qty	Item Code	Description	Price Each	Amount
		cable needs to be buried. Also informed the customer that the clean out needs to have a cap on it.		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2.5	Labor-JS	Labor rate for John Simons	120.00	300.00
1	ND0036G11	150' Cable 6 conductor	248.82437	248.82

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,661.82

Sales Tax (0.0%) \$0.00

Total \$3,661.82

Payments/Credits \$0.00

Total Due \$3,661.82

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.