

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
5/11/2022	64506

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	3/2/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH425086 with new Twp pump DH766938 1931 Kimberwick Rd Media  Date of service 3/2/22 Technician Pat Brady  Arrived on site and found pump DH425086 in high level alarm and not running took meter readings, all were incorrect .Megged supply cable and alarm wires megged bad ,Took off EQD and the cable megged good .pulled pump to bring back to shop for further evaluation/repair,and I change out EQD insert put in sits spare DH44444.Pump pumped out of alarm and from on/off 33 seconds at 6.5 amps pump is running correctly.  3/4/22 Pat Pump DH425086 is in shop for Evaluation and found corroded switches, and motor megs bad, pump will need full rebuild or replaced with new core.  Returned to site 05/11/22 and retrieved site spare DH44444. Installed new Township core DH766938 with 1224 adapter. Manually tested the pump and it operates properly. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-PB	Labor rate for Pat	110.00	220.00
1	7094	EQD INSERT, FEMALE (SIX PIN)	14.7285	14.73
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

# Invoice

Date	Invoice #
5/11/2022	64506

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	3/2/2022			

Qty	Item Code	Description	Price Each	Amount
1	1224	PN 1224 ND0058G01 Conversion Kit, 2000 Tank to Extreme Core	41.458	41.46
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$426.19

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.