

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
7/8/2024	76018

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/8/2024			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433004 with New Township core DH00896328  Ryan Hart (Upper Prov) 131 Springton Lake Rd Media, Pennsylvania 19063-1825  Date of service 7/8/24 Technician John Simons  Arrived on site to find station below grade, the panel in alarm and the pump not running. Performed meter test and found no shorts but the coil on the contactor for the control bracket had failed. Removed lid to station and found ground water above the pump. Removed pump DH433004 from station and disconnected the EQD. Found water in the EQD. Megged cable and the blue wire read caution but then went to green. Cut back 12" on the cable and it was dry. Re-megged the cable and it passed with every wire reading good. Installed a new insert and installed new Township core DH00896328 due to the age of pump and the cost of repairs. Tested the pump from alarm and the alarm sounds. The pump runs at 6.4 amps. Once the alarm cleared the pump finished its cycle and shut off. Job complete		

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
7/8/2024	76018

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/8/2024			

Qty	Item Code	Description	Price Each	Amount
		Need to return and install a 6" riser kit.  7/11/24 pat Arrived on site to install a 6" riser riser		

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
7/8/2024	76018

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/8/2024			

Qty	Item Code	Description	Price Each	Amount
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1.5	Labor-JS	Labor rate for John Simons	130.00	195.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	22.9925	22.99
1	7094	EQD INSERT, FEMALE (SIX PIN)	29.104	29.10
1	ND0082G01	6 inch Cover Shroud Riser Kit, E/One Extender	362.049	362.05

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$779.14

**Sales Tax (0.0%)** \$0.00

**Total** \$779.14

**Payments/Credits** \$0.00

**Total Due** \$779.14

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.