

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
7/5/2022	66073

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	7/5/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433034 with new pump DH795041 15 Yarmouth Lane Media, PA 19063  Technician Dylan Rearick Date of service 7/5/22  Arrived on site, station in alarm and overpressure. Power to panel good, meter checks normal. Reset breakers and pump ran, but stuttered on and off. Pulled pump and inspected.  Found corroded switches, worn cutter wheel, stator feels fine. Motor controls capacitor gassed out, and motor fails testing.  Installed dh795041 and tested several times to ensure no overpressure clogs present. Job complete.		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C S/N DH795041	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

# Invoice

Date	Invoice #
7/5/2022	66073

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	7/5/2022			

Qty	Item Code	Description	Price Each	Amount
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$2,958.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.