

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
9/8/2022	66930

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	DR	9/8/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair Dh509804 8 Pennsford Lane Media, PA 19063 Date of service 9/8/22 Technician Dylan Rearick Arrived on site, power to panel normal, meter checks normal, and pump runs when called. Pulled pul from station and inspected. Found corroded switches, but motor and motor controls test fine. Cutter wheel in good working order, but stator worn and loose. Replaced parts and reinstalled pump in station. Filled station and tested, system ran at 6.3 amps from alarm to shutoff successfully.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82

All material remains the property of Site Specific Design until final payment.

Subtotal \$498.20

Sales Tax (0.0%) \$0.00

Total \$498.20

Payments/Credits \$0.00

Total Due \$498.20

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.