

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/2/2023	72615

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	11/2/2023			
Qty	Item Code	Description			Price Each	Amount
		Repair DH557385 Nicole Spadea (Upper Prov) 961 Crum Creek Road Media, PA 19063 Date of service 11/2/23 Technician Pat Brady Arrived on site and found pump DH557385 in over pressure alarm Meter readings were correct except brown to red.went to pull pump for further evaluation and found rope was all tied up on cable down in the station got it free and evaluated the pump pump had corroded switches and worn Stator/cutter wheel.changed out the parts reinstalled pump back into station pump pumped down and shut off at 6.4 amps pump is running correctly			OK TO PAY KEVIN MATSON, PE, OPERATIONS MANAGER	
1	Service/Ins	Service Call & Inspection Fee < PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01			150.00	150.00
1	7290	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02			43.88002	43.88
1	7291	STATOR/LINER ASSY EXTREME NC0039G01			43.88002	43.88
1	8203				59.43768	59.44

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/2/2023	72615

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	11/2/2023			
Qty	Item Code	Description			Price Each	Amount
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003 Labor rate for Pat			82.29959	82.30
3	Labor-PB				120.00	360.00

All material remains the property of Site Specific Design until final payment.

All material remains the property of Site Specific Design until final payment.	Subtotal	\$739.50
	Sales Tax (0.0%)	\$0.00
Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.	Total	\$739.50
	Payments/Credits	\$0.00
	Total Due	\$739.50