

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
2/24/2025	79322

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	2/24/2025			

Qty	Item Code	Description	Price Each	Amount
		Repair DH826078 Gerald Halt (Upper Prov) 2252 E Deerfield Dr Media, Pennsylvania 19063-1834 Date of service 2/24/25 Technician Pat Brady Arrived on site and found pump DH826078 not in alarm took meter readings and they were correct cycled pump couple of times pump ran as it should.pulled pump for further evaluation and found switches were corroded stator control bracket checked out good.Station had some grease I cleaned out station best I could switched out the switches reinstalled pump pump pumped down and shut off at 6.6 amps.ran the hose into the the vent for half hour pump did not go into alarm turned on and turned off.Also megged cable cable megged good.job is complete		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
2.5	Labor-PB	Labor rate for Pat	130.00	325.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	65.11	65.11

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


3/10/2025

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
2/24/2025	79322

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	2/24/2025			

Qty	Item Code	Description	Price Each	Amount
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	65.11	65.11

All material remains the property of Site Specific Design until final payment.

Subtotal \$625.22

Sales Tax (0.0%) \$0.00

Total \$625.22

Payments/Credits \$0.00

Total Due \$625.22

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.