

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
4/29/2025	80324

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	4/29/2025			
Qty	Item Code	Description			Price Each	Amount
		Replace DH486420 with new twp pump DH00942241 John Hallinan (Upper Prov) 107 Water Mill Ln Media, Pennsylvania 19063-1815 Date of service 4/29/25 Technician Sebastian Gonzalez Arrived on site to find panel in alarm. Performed meter readings and all readings to pump were bad. Switches were giving off high numbers and I wasn't getting any amps on pump. I lifted lid to station and saw that station was flooded. I pulled pump DH486420 and saw that pump was from 12/2013 I went to upper Prov shed to grab customer new core DH00942241 and before installing new core I megged cables in pump and readings came back good. Once I need everything was good I installed new core into station and ran pump to alarm. I also had Mr John run water so I can test pump to its normal cycle and both times everything checked out good. Amps on pump running on 5.9 amps				

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
4/29/2025	80324

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	4/29/2025			
Qty	Item Code	Description			Price Each	Amount
1	Service/Ins	Service Call & Inspection Fee			170.00	170.00
1	Labor-SGon	Labor rate for Sebastian			130.00	130.00

All material remains the property of Site Specific Design until final payment.

All material remains the property of Site Specific Design until final payment.	Subtotal	\$300.00
	Sales Tax (0.0%)	\$0.00
	Total	\$300.00
Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.	Payments/Credits	\$0.00
	Total Due	\$300.00