

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730




Invoice

Date	Invoice #
1/1/2024	73345

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	12/28/2023			

Qty	Item Code	Description	Price Each	Amount
<div><div>OK TO PAY KEVIN MATSON, PE, OPERATIONS MANAGER</div><div> 02/07/2024</div></div>		<p>Replace DH409847 with new pump DH870129 Thomas & Maureen Scheuerman 321 N Feathering Lane Media, PA 19063</p> <p>Date of service 12/28/23 Technician Pat Brady</p> <p>Arrived on site and found pump DH409847 in alarm and not pumping out. Performed meter readings and all readings were incorrect. Pulled pump for further evaluation and found control , housing and motor housing heavily corroded and due to the age of the pump installed new core DH870129 pump pumped down and shut off at 5.9 amps pump is running correctly</p>		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
2	Labor-PB	Labor rate for Pat	120.00	240.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,203.00

Sales Tax (0.0%) \$0.00

Total \$3,203.00

Payments/Credits \$0.00

Total Due \$3,203.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.