

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
1/10/2024	73512

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	1/10/2024			

Qty	Item Code	Description	Price Each	Amount
		DH511351 Church of Jesus Christ of Latterday Saints (Upper Prov) 170 Timber Jump Ln Media, Pennsylvania 19063-1132 Date of service 1/10/24 Technician John Simons Arrived on site to find the alarm light on top of the panel blinking from extended run time. Opened the panel and no lights were lit except normal. Manually operated pump DH511351 and it runs at 6.2 amps. Performed meter test and all readings were good. Removed the lid to station and the dry access was full of ground water but the 2" vent pipe was empty. Removed vent pipe and drained the dry access. The alarm turned on and the pump ran at 6.2 amps. Once the alarm cleared the pump finished its cycle in 35 seconds. The waterway behind the house was higher than normal due to the torrential rain fall the day before and the pump station was completely under water. The pump is working fine but the panel was indicating extended run time. Job complete		



All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Date	Invoice #
1/10/2024	73512

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	1/10/2024			

Qty	Item Code	Description	Price Each	Amount
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	120.00	120.00

All material remains the property of Site Specific Design until final payment.

Subtotal	\$270.00
Sales Tax (0.0%)	\$0.00
Total	\$270.00
Payments/Credits	\$0.00
Total Due	\$270.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.