

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
5/22/2025	79724

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	3/21/2025			

Qty	Item Code	Description	Price Each	Amount
		Repair DH857086 Annette Diaz (Upper Prov) 211 Geist View Circle Media, PA 19063 Date of service 3/20 & 5/22/25 Technician Sebastian Gonzalez & Pat Brady Arrived on site to find panel not in alarm. Performed meter readings and all readings to pump were good except switches. Upon further inspection I noticed that pump kept running while in the station when I turned on pump. I flipped breakers off to pull pump DH857086 and once I pulled out pump I went back to panel and flipped breakers on and noticed that the pump kept running even while being outside of the station. I checked the PCB and noticed that the PCB was corroded and had a broken piece on board. Went to truck to grab a new 9543 pCB and once I installed it. I went straight to checking pump. I saw that switches on pump were corroded so I replaced with new ones. Megged motor and readings came back good. MCB in pump was also in good shape. Stator on pump was also in great shape. Once I repaired pump. I put pump next to station and went to panel to flip on		

		Subtotal
		Sales Tax (0.0%)
		Total
		Payments/Credits
		Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
5/22/2025	79724

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	3/21/2025			

Qty	Item Code	Description	Price Each	Amount
		breakers and again the pump kicked on without being in station. I checked everything once again from switches and MCB and PCB and everything was wired up correctly except one of my wires in the switches had came undone. Repaired my mistakes and put pump back together went back to panel and again pump kept running while being outside of station. I informed Scott about the situation and was told to install SSS and bring back pump to further evaluate pump. ***** 03/21/25: Sebastian evaluated pump & repaired pump 5/22/25 pat Arrived on site to pull sites spare and return their repaired pump DH857086 pump is installed was unable to cycle pump nobody was home to run water pulled vacuum on the pump both switches are working correctly pump turned on/off job completed		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-SGon	Labor rate for Sebastian	130.00	130.00
1	9543	NB0072G21 Sentry Protect Panel PCB Board Alarm Replacement 240v	363.2101	363.21
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	65.11	65.11

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730


Invoice

Date	Invoice #
5/22/2025	79724

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	3/21/2025			

Qty	Item Code	Description	Price Each	Amount
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	65.11	65.11
1	Labor-PB	Labor rate for Pat	130.00	130.00
<div><div>OK TO PAY KEVIN MATSON, PE, OPERATIONS MANAGER</div><div> 06/09/2025</div></div>				

Subtotal		\$923.43
Sales Tax (0.0%)		\$0.00
Total		\$923.43
Payments/Credits		\$0.00
Total Due		\$923.43

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.