

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
(215) 887-3730



# Invoice

Date	Invoice #
5/12/2024	75207

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	5/12/2024			
Qty	Item Code	Description			Price Each	Amount
		Replace DH401817 with new twp pump DH886065 Anthony Antonello (Upper Prov) 40 Allyssa Dr Media, Pennsylvania 19063-4547				
		Date of service 5/12/24 Technician Zach Hartman/John Simons				
		Arrived and station was in high level alarm. Pump was not running and would not run by pressing manual run. Station was flooded. Removed existing pump DH401817 and installed spare pump. Station pumped out of alarm and turned off normally. Spare pump running at 6.6 amps.				
		Please evaluate pump and repair / replace as necessary *****				
		Returned to site 05/13/24 and retrieved site spare and installed New Township core DH886065 due to the age of pump and the cost of repair and tested the pump from alarm. The pump operates at 6.3 amps. Once the alarm cleared, the pump finished its cycle and shut off. Job complete				
1	Emergency	Emergency Weekend/After Hours Rate			200.00	200.00

All material remains the property of Site Specific Design until final payment.

<b>Subtotal</b>
<b>Sales Tax (0.0%)</b>
<b>Total</b>
<b>Payments/Credits</b>
<b>Total Due</b>

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
(215) 887-3730



# Invoice

Date	Invoice #
5/12/2024	75207

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	5/12/2024			
Qty	Item Code	Description			Price Each	Amount
1	Labor-Zach	Emergency Labor-Zach Field Labor rate for John Simons			225.00	225.00
1	Labor-JS				120.00	120.00

All material remains the property of Site Specific Design until final payment.

All material remains the property of Site Specific Design until final payment.	<b>Subtotal</b>	\$545.00
	<b>Sales Tax (0.0%)</b>	\$0.00
Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.	<b>Total</b>	\$545.00
	<b>Payments/Credits</b>	\$0.00
	<b>Total Due</b>	\$545.00