

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
7/9/2024	76079

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	7/9/2024			

Qty	Item Code	Description	Price Each	Amount
		DH896942 Lalonnie Walker (Upper Prov) 150 Diemer Rd Media, Pennsylvania 19063 Date of service 7/9/24 Technician Pat Brady Arrived on site and found pump DH00896942 in run dry all meter readings were correct cable megged good.Reset the breakers pump turned on contactor in the panel clicked of pump went into run dry.Went to check the back of printed circuit board the ribbon was not all the way on Push it on reset breakers pump turned on pumped down and shut off at 5.7 amps cycled pump again pumped down and shut off at 5.7 amps pump is running correctly		
0	Service/Ins	Service Call & Inspection Fee	170.00	0.00
0	Labor-PB	Labor rate for Pat	130.00	0.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$0.00

Sales Tax (0.0%) \$0.00

Total \$0.00

Payments/Credits \$0.00

Total Due \$0.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.