

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
7/8/2024	76006

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/8/2024			
Qty	Item Code	Description			Price Each	Amount
1	Service/Ins	Replace DH429455 with new Twp pump DH896329 Dan Demers 1512 Old Orchard Rd Media Pa 19063 Date of service 7/8/24 Technician John Simons Arrived on site to find panel not in alarm. Performed meter test and all readings were correct. Manually operated the Pump and it runs at 6.3 amps. Spoke with the customer and he stated that they have had several alarms and the last one indicated overpressure but cleared. Removed DH429455 from the station and the station was clean. Due to the age of the pump and the previous history determined that a new Township core would be installed. Retrieved a new Township core from the shed. Returned to site and installed DH00896329. Filled the station until the alarm sounded. Once the alarm came on, turned on the pump breakers and the Pump turned on and operates at 6.2 amps. Once the alarm cleared the pump finished its cycle and shut off. Job complete.			170.00	170.00

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
7/8/2024	76006

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/8/2024			
Qty	Item Code	Description			Price Each	Amount
1	Labor-JS	Labor rate for John Simons			130.00	130.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants			22.9925	22.99

All material remains the property of Site Specific Design until final payment.

Subtotal	\$322.99
Sales Tax (0.0%)	\$0.00
Total	\$322.99
Payments/Credits	\$0.00
Total Due	\$322.99

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.