

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

215-887-3730

Date	Invoice #
7/11/2024	76112

Bill To	Ship To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063	Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project			
	Net 30	PB	7/15/2024						
Qty	Item Code	Description			Price Each	Amount			
1	Misc40700	DH896942 Lalonne Walker 150 Diemer Rd Media PA 19063 Date of service 7/11/24 Technician Pat Brady Arrived on site and found pump DH00896942 In run dry again megged cable again, but with a different meter cable Meg bad pulled old cable and the cable was completely soaked installed temporary cable took meter readings all correct megged cable cable megged good cycled pump pump pumped down and shut off at 5.9 amps pump is running correctly. Sent Kevin Matson text message letting him know that the cable needs to be buried							
2	Labor-PB	32' Extreme Supply Cable Kit Labor rate for Pat			149.60 130.00	149.60 260.00			
					Subtotal	\$409.60			
					Sales Tax (0.0%)	\$0.00			
					Total	\$409.60			
					Payments/Credits	\$0.00			
					Total Due	\$409.60			

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.