

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
7/14/2024	76162

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	Jon M	7/14/2024			

Qty	Item Code	Description	Price Each	Amount
		DH896942 Lalonnie Walker (Upper Prov) 150 Diemer Drive Media, PA 19063 Date of service 7/14/24 Technician Jon McKee Arrived on site, customer was having a run dry code on panel. No high level alarm. Previous history shows a new core and supply cable. Began evaluation. Inspected the panel, panel was dirty inside with exposure from the bottom of the panel. Dead insect inside as well. Checked voltage across the board, voltage was dropping out at the manual run. Attempted to manually run the pump, no response. Removed old style 9543 printed circuit board for evaluation. Corrosion build up around WP1 and 2 Connections on the PCB. Back of the board also has some corrosion around pins. Installed new 9543 Board. Rechecked voltage, voltage OK. Manually ran the pump, manual run successful. Inspected new cable, cable OK. Had customer run water, pump cycles at 5.9 amps and shuts down at 47 seconds with water actively running. (2 Sinks, 1 Tub/Shower). Cycled station several times to test, and to verify run dry code did not come back. Pump		

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
7/14/2024	76162

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	Jon M	7/14/2024			

Qty	Item Code	Description	Price Each	Amount
		DH00896942 readings all OK.		
		When cable is buried, duck seal needs to be applied properly to prevent the panel and circuit from being compromised.		
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
1	Labor-Jon M	Emergency Labor-Jon M	225.00	225.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$425.00

Sales Tax (0.0%) \$0.00

Total \$425.00

Payments/Credits \$0.00

Total Due \$425.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.