

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
7/2/2025	81325

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	7/2/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace DH336857 with new twp pump DH00950803 Linda Koethe (Upper Prov) 1031 N Ridley Creek Rd Media, Pennsylvania 19063-2231 Date of service 7/2/25 Technician Sebastian Gonzalez Arrived on site to find panel in alarm. And station overflowing with sewage. Performed meter readings and all readings to pump were bad. Switches giving off high numbers. And I wasn't getting any amps to pump. Pump had 247v and 127v. Managed to pull pump and saw that pump was from 12/2008 #DH336857 I went to upper Prov shed to grab customer new core. Only issue was I forgot to take photo of new core that I grabbed from upper Prov shed. Once I grabbed new core from shed I put new core outside of station and went to panel to meg cables and all readings came back good. Went back to station to install core and was able to run pump in and out of alarm. And was also able to run pump to its normal cycle and both times everything checked out good.		

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730


Invoice

Date	Invoice #
7/2/2025	81325

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	7/2/2025			

Qty	Item Code	Description	Price Each	Amount
		Amps on new core is 5.7		
		07/09/25: Pat returned to site to document New Twp pump SN = DH00950803		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-SGon	Labor rate for Sebastian	130.00	130.00
<div>OK TO PAY KEVIN MATSON, PE, OPERATIONS MANAGER</div> <div> 08/11/25</div>				

All material remains the property of Site Specific Design until final payment.

Subtotal \$300.00

Sales Tax (0.0%) \$0.00

Total \$300.00

Payments/Credits \$0.00

Total Due \$300.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.