

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/3/2025	82761

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	KR	10/3/2025			

Qty	Item Code	Description	Price Each	Amount
		Repair DH826079 Austin Seraphin (Upper Prov) 521 Gilbert St Media, Pennsylvania 19063-1311 Date of service 10/03/25 Technician Kevin Rogan Humming noise and overflow around lid. Arrived on site and spoke with customer about nuisance humming noise coming from panel and a possibly flooded station. Panel was not in an alarm state, all indicators lights, showing normal.. Humming noise was evident, when proximity to the panel. Inspection of the Dry well portion of station revealed no recent flooding . Station is actually relatively Clean, Free of cover, and properly vented. Initial meter readings were all in acceptable ranges. At 242 V Pump DH826079 manually ran at 5.9 amps. No short circuits or ground faults evident. Further investigation revealed a temperamental contactor as the source of the humming sound. Replacement contactor seems to have satisfactory remedied nuisance		



All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/3/2025	82761

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	KR	10/3/2025			

Qty	Item Code	Description	Price Each	Amount
		noise. Cycle system / simulated high level alarm : system functioned properly; at 5.8 A at 242 V. System operating normally.		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	labor-KR	Labor rate for Kevin	130.00	130.00
1	7104	PA 1476P01 Contactor Control Clip Motor 220v/240v (Alarm Panels & 2000 Series flat control bracket)	66.0025	66.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$366.00

Sales Tax (0.0%) \$0.00

Total \$366.00

Payments/Credits \$0.00

Total Due \$366.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.