

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
12/11/2023	73106

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	12/11/2023			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH322068 with new pump DH872822 490 Hillendale Rd Media PA 19063</p> <p>Date of service 12/11/23 Technician Pat Brady & John Simons</p> <p>Arrived on site to find panel in alarm and the pump pulling 22 amps and shutting off. Performed meter test and all readings were good. Removed DH322068 from the station and installed DH468317. Tuned the alarm on and the light turned on but the buzzer did not. Determined that the silence button was bad. Replaced the silence button and turned the alarm breaker on again and the buzzer works. Turned the pump breakers on and the spare cleared the alarm and operates at 6.2 amps. DH468317 finished its cycle and shut off. Pump DH322068 will require a new township core replacement. Due to the pouring rain I just installed a spare. Need to return to put new core in.</p> <p>12/11/23 Pat Arrived on site to pull sites spare DH468317 and install new core DH872822. Pump is installed and pump pumped down and shut off at 5.9 amps pump is running correctly</p>		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


01-08-2024

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
12/11/2023	73106

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	12/11/2023			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
1	Emergency	Emergency Weekend/After Hours Rate	175.00	175.00
1	Labor-JS	Emergency Labor rate for Pat	68.1875	68.19
1	9506	PA0536P01 PUSH BUTTON SWITCH, SPST, N.O.	12.5465	12.55
1	Labor-PB	Field Labor rate for Pat	120.00	120.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,338.74

Sales Tax (0.0%) \$0.00

Total \$3,338.74

Payments/Credits \$0.00

Total Due \$3,338.74

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.