

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

OK TO PAY 01/03/2021



Kevin Matson
Operations Manager

Invoice

Date	Invoice #
12/29/2021	63671

Bill To
Upper Providence Township Attn: Dick Spielman, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	12/14/2021			

Qty	Item Code	Description	Price Each	Amount
		Replace DH510072 with new Twp pump DH512326 121 Leedom Dr Media, PA Date of service 12/14/21 Technician Pat Brady Arrived on site and found alarm light blinking reset the breaker and pump turned on the bearings grinding noise Pulled Pump DH510072 and found cutter wheel is worn, and rotor and seal has lots of non-flushable materials wrapped around it Pump will need full rebuild or replaced with new core . Bringing pump back to shop and putting in Site spare. Also station need a 6" riser I tried to get a hold of homeowner to let them know they can't flush none flushable material and also to run water No answer. spare pump the rest of the station out and shut off at 7.1 amps Returned to site on 12/29/21 and Removed site spare installed new Township pump DH512326. Tested pump and it operates properly. Job complete After reevaluating the site the customer does not need a 6 inch riser installed		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-PB	Labor rate for Pat	95.00	190.00
All material remains the property of Site Specific Design until final payment.			Total	\$340.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.