

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

OK TO PAY KMM -  
02-07-2022

# Invoice

| Date     | Invoice # |
|----------|-----------|
| 1/4/2022 | 63696     |

| Bill To  |
|--|
| Upper Providence Township<br>Attn: Dick Spielman, Sewer Authority<br>935 N. Providence Road<br>Media, PA 19063 |

| Ship To   |
|---|
| Upper Providence Township<br>935 N Providence Road<br>610-566-5376<br>Media, PA 19063 |

| Cust. PO # | Terms  | Rep | Ship Date  | Ship Via | Ref # | Project |
|------------|--------|-----|------------|----------|-------|---------|
|            | Net 30 | PB  | 12/17/2021 |          |       |         |

| Qty  | Item Code | Description   | Price Each   | Amount |
|--|-----------|---|--------------|--------|
|  |           | Repair DH577383<br>108 Leedom Dr<br>Media<br><br>Date of service 12/17/21<br>Technician Pat Brady<br><br>12/17/21<br>Arrived on site, dh577383 indicating run dry and not responding to manual run. Power to panel good Pulled pump, Found corroded switches, burnt control bracket, worn cutter wheel, and stator was fine. motor tests fine. Replaced parts and reinstalled pump, would not run. Rechecked wiring and new parts and continued to test, pump will not run. Supply cable from panel fine, tested station with spare and it ran fine. Installed township spare dh5122326 in station. Pump ran at 6.1 amps and shut off successfully. Bringing pump back for inspection, likely has bad supply cable<br>12/22/21 Pat<br>Pump DH557383 is in shop for Evaluation , and found that the motor windings or bad on the red and black wires . Pump will need To be rebuild or replaced with new core.<br>12/27/21 Pat<br>Pump DH557383 has been repaired and tested in test tank. Pump goes into and out of alarm, and from on/off 32 seconds at 6.1 amps. Pump is running correctly. |              |        |
| All material remains the property of Site Specific Design until final payment. |           |   | <b>Total</b> |        |

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

| Date     | Invoice # |
|----------|-----------|
| 1/4/2022 | 63696     |

| Bill To  |
|--|
| Upper Providence Township<br>Attn: Dick Spielman, Sewer Authority<br>935 N. Providence Road<br>Media, PA 19063 |

| Ship To   |
|---|
| Upper Providence Township<br>935 N Providence Road<br>610-566-5376<br>Media, PA 19063 |

| Cust. PO # | Terms  | Rep | Ship Date  | Ship Via | Ref # | Project |
|------------|--------|-----|------------|----------|-------|---------|
|            | Net 30 | PB  | 12/17/2021 |          |       |         |

| Qty  | Item Code   | Description  | Price Each   | Amount          |
|--|-------------|--|--------------|-----------------|
|  |             | Returned to site 12/29/21 and removed township pump DH512326 from station and installed customers pump DH557383 and tested. The pump operates properly. Job complete |              |                 |
| 1  | Service/Ins | Service Call & Inspection Fee <  | 150.00       | 150.00          |
| 4  | Labor-PB    | Labor rate for Pat   | 95.00        | 380.00          |
| 1  | 7290        | PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01   | 38.185       | 38.19           |
| 1  | 7291        | PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02  | 38.185       | 38.19           |
| 1  | 1265        | CONTROL BRACKET ASM, 240V/60HZ ND0045G01   | 141.83       | 141.83          |
| 1  | 1203        | CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02<br>PN 1003   | 72.006       | 72.01           |
| All material remains the property of Site Specific Design until final payment. |             |  | <b>Total</b> | <b>\$820.22</b> |

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.