

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

OK TO PAY KMM -
02-07-2022

Invoice

Date	Invoice #
1/4/2022	63703

Bill To
Upper Providence Township Attn: Dick Spielman, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	12/20/2021			

Qty	Item Code	Description	Price Each	Amount
		Repair DH410286 221 Woodhill Lane Media Date of service 12/20/21 Technician Pat Brady Per Anthony DiRusso 12-19-2021: Customer stated (and i heard over phone) in and out of high-level alarm every 10 seconds on protect panel. Pump would turn on for 10 seconds and shut off as well. When I Arrived on site, pump is in continuous run, not showing high-level, but accessway surcharged. Installed spare, cycled 2x at 6.3A. Brought back pump #DH410286 for estimate. 12/21/21 Pat Pump DH410286 is in shop for Evaluation and,found corroded switches, burnt control Bracket,worn Stator/cutter wheel,corroded bolt holes on pump cover. Pump megs and ohms good 12/23/21 Pat Pump DH410286 has been repaired and tested in test tank. Pump goes into and out of alarm, and from on/off 32 seconds at 5.9 amps. Pump is running correctly. Returned 12/29/21 and reinstalled customers pump DH410286 and tested. Run amps are 5.8. Job complete		
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
1/4/2022	63703

Bill To
Upper Providence Township Attn: Dick Spielman, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	12/20/2021			

Qty	Item Code	Description	Price Each	Amount
1	Emergency	Emergency Weekend/After Hours Rate	150.00	150.00
1	Labor-AD	Emergency Labor-AD	145.50	145.50
1	Labor-PB	Shop Labor rate for Pat	0.00	0.00
1	Labor-PB	Shop Labor rate for Pat	95.00	95.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	2214	NC0037G01 Control Housing standard Paint D - Series hardwired	134.193	134.19
All material remains the property of Site Specific Design until final payment.			Total	\$724.90

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.