

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

OK TO PAY KMM -  
02-07-2022

# Invoice

Date	Invoice #
1/19/2022	63815

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JoeS	1/4/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH393810 with new pump DH771024 460 Sycamore Mills Rd Media  Date of service 1/1/22 Technician Pat Brady  Arrived on site and found Pump DH393810 in high level alarm,running and not pumping out .Took meter readings and they where bouncing all around,pulled pump megged cable going to the pump megged good Put in a site spare A180517 and bringing back pump DH393810 for further evaluation. Cycled spare couple times and pump goes into and out of alarm, and from on /off 31 seconds at 6.1 amps pump is running correctly  1/12/22 Pat Pump DH393810 is in shop for Evaluation , and found corroded switches,burnt control Bracket,and the motor megs bad. pump will need full rebuild or replaced with new core.  1/19/22 Dh771024 installed and tested and spare collected		
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
1	Labor-PB	Emergency Labor rate for Pat	145.50	145.50
1	Labor-PB	Shop Labor rate for Pat	110.00	110.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
1/19/2022	63815

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JoeS	1/4/2022			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C S/N DH771024	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$3,008.50

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.