

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

OK TO PAY KMM -
02-07-2022

Invoice

Date	Invoice #
1/19/2022	63874

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	1/6/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH496198 28 Lakewood Dr Media Date of service 1/6/22 Technician Pat Brady Arrived on site and found Pump in alarm and the overpressure and high level alarm lights were on. Pump is pulling 20.4 amps, meter readings are incorrect, and station completely flooded. Pulling pump to bring back to shop for further evaluation, and putting in a site spare. station is on a steep hill located back left side of house, and panel is on the back right side of the house attach to the Lower deck. Spare from on/off 33 seconds at 7.1 amps 1/12/22 Pat Pump DH496198 is in shop for Evaluation, and found corroded switches, burnt control Bracket, and worn Stator and cutter wheel. Motor megs and ohms good 1/18/22 Repaired pump and tested. Pump ran at 6.0 and shut off successfully. Ready to return. 1/19/22 Pulled spare and reinstalled DH496198. Tested		
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
1/19/2022	63874

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	1/6/2022			

Qty	Item Code	Description	Price Each	Amount
		successfully, job completen		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-PB	Labor rate for Pat	110.00	220.00
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	141.83	141.83
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
All material remains the property of Site Specific Design until final payment.			Total	\$712.04

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.