

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

OK TO PAY KMM -  
02-07-2022

# Invoice

Date	Invoice #
1/19/2022	63890

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	1/10/2022			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	Replace DH46363 with new pump DH770958 113 Cove Lane Media  Date of service 1/9/22 Technician Pat Brady  Arrived on site and found pump DH463363 in alarm, Panel Read high level alarm, brown out. meter readings where all correct, but pump was pulling 24 amps . Pulling pump for further evaluation and found that the rotor is locked up. bringing back Customers pump for further evaluation, and putting in a site spare. Spare goes into and out of alarm and from on/off 33 seconds at 6.7 amps pump is running correctly.  1/18/22 Pat Pump DH463363 is in shop for Evaluation, and found corroded switches, burnt control Bracket, and the bearings are no good they are making very loud grinding noises  1/19/22 Installed dh770958 and collected site spare  Core-ug-hw, 240V, CC, 7'C S/N DH770958	0.00	0.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

# Invoice

Date	Invoice #
1/19/2022	63890

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	1/10/2022			

Qty	Item Code	Description	Price Each	Amount
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$2,588.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.