

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

OK TO PAY KMM -
02-07-2022

Invoice

Date	Invoice #
1/10/2022	63891

Bill To
Upper Providence Township Attn: Dick Spielman, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	1/10/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH401812 301 North Feathering Lane Media Date of service 1/9/22 Technician Pat Brady Arrived on site and found pump DH401812 in alarm and the panel read high level, and brown out light was on .Homeowner said that he tried to reset the alarm a couple times this morning .I took meter readings and all were incorrect, pump is pulling 5.3 amps Pulling pump for further evaluation and found, corroded switches, burnt control Bracket, and worn Stator/cutter wheel. Replaced these parts,, and pump is running correctly. Pump goes into and out of alarm, and from on to off 30 seconds at 6.1 amps		
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
1	Labor-PB	Emergency Labor rate for Pat	145.50	145.50
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
All material remains the property of Site Specific Design until final payment.			Total	\$510.71

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.