

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
12/13/2021	63646

Bill To
Upper Providence Township Attn: Dick Spielman, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JonS	12/13/2021			

Qty	Item Code	Description	Price Each	Amount
		Repair DH431439 40 Chapel Hill Rd Media Date of service 12/13/21 Technician Jon Smith Found pump in overpressure. Pulled pump and found suction housing clogged with wipes. Cleared lower end and found worn cutter teeth. Cleared seal area of wipes and replaced cutter wheel. Megged motor, ok. Replaced control clip due to signs of chattering. Replaced switches due to corrosion. Tested pump, ok. Told customer about not using wipes and other no. Sewerables.		
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	labor-JJ	Labor rate for Jonathan Smith	0.00	0.00
0.5	labor-JJ	Labor rate for Jonathan Smith	95.00	47.50
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	0.00	0.00
All material remains the property of Site Specific Design until final payment.			Total	\$345.89

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.