

| Date | Invoice # |
|----------|-----------|
| 2/1/2022 | 64147 |

| Bill To |
|---|
| Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063 |

| Ship To |
|---|
| Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063 |

| Cust. PO # | Terms | Rep | Ship Date | Ship Via | Ref # | Project |
|------------|--------|-------|-----------|----------|-------|---------|
| | Net 30 | JohnS | 2/1/2022 | | | |

| Qty | Item Code | Description | Price Each | Amount | |
|--|-------------|--|------------|--------------|--|
| 1 | Service/Ins | Repair DH424944 10 Diemer Dr Media Arrived on site to find station in Alarm and pump DH424944 not running. Perform meter test and all readings are correct. Removed pump from Station and inspected the switches and found that they were corroded. Removed the control cover and found that the control clip had a bad capacitor. Performed meg test on motor and it passed. Inspected stater and cutter wheel. The stater is good but the teeth on the cutter wheel are worn. Replaced the switches, control clip, and cutter wheel. Also need to return and install a 6 inch riser on top of the existing 6 inch riser that is already on Station to bring up above grade. Returned pump to Station. Turned on power and the alarm came on. The station pumped out of alarm and the pump cycled and shut off. Job complete Returned to site on 02/09/22 and installed 6"riser. Job complete | | | |
| 1 | Labor-JS | Service Call & Inspection Fee < Labor rate for John Simons Labor rate for John Simons | | | |
| 1 | Labor-JS | | | | |
| All material remains the property of Site Specific Design until final payment. | | | | Total | |

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

| Date | Invoice # |
|----------|-----------|
| 2/1/2022 | 64147 |

| Bill To |
|---|
| Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063 |

| Ship To |
|---|
| Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063 |

| Cust. PO # | Terms | Rep | Ship Date | Ship Via | Ref # | Project |
|------------|--------|-------|-----------|----------|-------|---------|
| | Net 30 | JohnS | 2/1/2022 | | | |

| Qty | Item Code | Description | Price Each | Amount |
|-----|-------------|--|------------|--------|
| 1 | Consumables | Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants | 0.00 | 0.00 |
| 1 | 1203 | CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003 | 72.006 | 72.01 |
| 1 | 1265 | CONTROL BRACKET ASM, 240V/60HZ ND0045G01 | 0.00 | 0.00 |
| 1 | 6203 | Seal, Level Sensing Housing Extreme NB0043P01 | 2.182 | 2.18 |
| 1 | 7290 | PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01 | 38.185 | 38.19 |
| 1 | 7291 | PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02 | 38.185 | 38.19 |
| 1 | ND0082G01 | 6 inch Cover Shroud Riser Kit, E/One Extender | 140.1935 | 140.19 |

All material remains the property of Site Specific Design until final payment.

Total

\$550.76

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.