

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
2/2/2022	64157

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	2/2/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH454566 500 Rock House Lane Media PA 19063 Date of service 2/2/22 Technican Dylan Rearich Arrived on site, station in alarm and flooded. Pulled Dh454566 and found station full of grease and wipes. Inspected pump, switches corroded, and cutter whee worn flat and stator worn out by eggshells and other non-sewerables. Called pump truck to clean out station and tea installed pump with clean water to test. Station ran at 6.2 amps from alarm to shutoff successfully.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-DR	Labor Rate for Dylan Rearick	0.00	0.00
3	Labor-DR	Labor Rate for Dylan Rearick	110.00	330.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	Pump Truck	Pump truck called out to evacuate station.	350.00	350.00
All material remains the property of Site Specific Design until final payment.			Total	\$1,030.21

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.