

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

| Date | Invoice # |
|-----------|-----------|
| 2/18/2022 | 64325 |

| Bill To |
|---|
| Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063 |

| Ship To |
|---|
| Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063 |

| Cust. PO # | Terms | Rep | Ship Date | Ship Via | Ref # | Project |
|------------|--------|-------|-----------|----------|-------|---------|
| | Net 30 | JohnS | 2/16/2022 | | | |

| Qty | Item Code | Description | Price Each | Amount |
|--|-------------|---|--------------|-----------------|
| | | Repair DH469172 145 Lakeview Dr Media Pa Date of service 2/16/22 Technician John Simons Arrived on site to find panel indicating no voltage and in alarm. Turned off the alarm circuit and the pump turned on. Once the alarm circuit was turned back on the contactor would disengage and there would be no power to pump. Performed meter test and all readings are correct. There was voltage at all points that required it. Determined that the printed circuit board had failed. Replaced the printed circuit board and the system is operating properly. The station pumped out of Alarm and pump DH469172 cycled at 6.6 amps and shut off. Job complete. | | |
| 1 | Service/Ins | Service Call & Inspection Fee < | 150.00 | 150.00 |
| 2 | Labor-JS | Labor rate for John Simons | 110.00 | 220.00 |
| 1 | 9543 | NB0072G21 Sentry Protect Panel PCB Board Alarm Replacement 240v | 203.4715 | 203.47 |
| All material remains the property of Site Specific Design until final payment. | | | Total | \$573.47 |

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.