

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

UPTSA - 04-08-22

OK TO PAY

Kevin
Matson, Ops. Mgr.

Invoice

Date	Invoice #
3/2/2022	64455

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	2/28/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH557386 145 Springton Lake Rd Media, PA Date of service 2/28/22 Technician John Simons Arrived on site to find breakers in alarm panel turned off. Performed meter test and all readings were correct. Turned pump and alarm breaker on and immediately the pump thermalled out at 28 amps and the panel went into overpressure. Turned the breakers back off and removed lid to station. The pump had a pressure gauge on the discharge that was maxed out above 160. Removed the discharge from the discharge pipe and turned pump back on and it ran at 5.5 amps. Removed DH557386 from Station and inspected the switches and found that the rivets were slightly corroded. Verified that the control clip and motor we're good. Also the stater it was good. Replaced the check valve with the new style and also replaced the switches. Reset the pressure gauge zero. Reinstalled the pump and turned on. Run amps are 6.3 and the station pumped out of alarm and the pump cycled and shut off. While pump was still in discharge in station the pressure gauge was reading lower, refer to the pictures. Had the customer run water and cycled the pump for about 15 minutes without any issue. Job complete		
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
3/2/2022	64455

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	2/28/2022			

Qty	Item Code	Description	Price Each	Amount
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1.5	Labor-JS	Labor rate for John Simons	110.00	165.00
1	1264	Anti Syphon check valve assembly for Drywell NC0032G01	111.282	111.28
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
All material remains the property of Site Specific Design until final payment.			Total	\$502.66

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.