

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

UPTSA - 04-08-22

OK TO PAY

Kevin 
Matson, Ops. Mgr.

Invoice

Date	Invoice #
3/2/2022	64499

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	3/2/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace A263958 with new Twp pump DH771009 622 Farnum Rd Media Date of service 3/2/22 Technician John Simons Arrived on site due to customer stating the alarm was on. When I open the panel door I found the L1 and L2 pump leads were reversed and the jumper wire from L1 to the alarm breaker was loose causing the alarm not to sound. Touched the wire and the alarm came on and the pump would not run. Reversed L1 and L2 Wires in Panel and the pump turned on and continuously ran. Could not tightens the jumper in L1 breaker due to the screw being broken. Replaced the double pole breaker in panel. Removed A263958 from the station and it ran while on the ground. Due to the age of pump and cost of repair, replaced the pump with new Township core DH771009 per Joe Speese and installed a 1224 adapter. Tested the pump from alarm and the station pumped out of alarm and the pump cycled and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-JS	Labor rate for John Simons	110.00	220.00
1	9515	PB0683P01 2 POLE, 15A, DIN RAIL MT CIRCUIT BREAKER	32.88274	32.88
1	1224	PN 1224 ND0058G01 Conversion Kit, 2000 Tank to Extreme Core	41.458	41.46
All material remains the property of Site Specific Design until final payment.			Total	\$444.34

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.