

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

UPTSA - 04-08-22
OK TO PAY

Kevin 
Matson, Ops. Mgr.

Invoice

Date	Invoice #
3/18/2022	64720

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	3/18/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH410218 476 West Rose Tree Rd Media, PA 19063 Date of service 3/18/22 Technician John Simons Arrived on site to find panel indicating overpressure. Turned breakers off and performed meter test and all readings were correct. Turned the breakers back on and checked amperage of pump and it was running at 10.4 amps and then going back into overpressure. Removed pump DH410218 from Station and found that the lower suction housing was completely clogged with wipes. The wet well also has wipes in it. Inspected the switches and they were corroded. Inspected the control clip and it showed signs of heat. Performed Meg test on motor and it passed. Replaced the switches, control clip, stator and cutter wheel due to teeth being worn. Called Hickman Sanitation out to have them clean the station completely. Reinstalled pump and tested from alarm. The pump is operating properly. Job complete Informed the customer that nothing other then toilet paper or normal waste and water should be flushed or going down drains.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	0.00	0.00
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
3/18/2022	64720

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	3/18/2022			

Qty	Item Code	Description	Price Each	Amount
2	Labor-JS	Labor rate for John Simons	110.00	220.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	0.00	0.00
1	Pump Truck	Pump truck called out to evacuate station.	416.00	416.00
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01		0.00
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.18306	2.18
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			Total	\$916.38

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.