

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
4/5/2022	64520

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	3/3/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433479 with new Twp pump DH770955 680 Berry Lane Media Date of service 3/3/22 Technician Pat Brady Arrived on site and found pumpDH433479 in alarm, and panel reading high level/over pressure.Took meter readings and all readings were incorrect ,and wires are pulled very tight in panel.Megged cable and it magged bad,found hole on the supply cable going into station there was rocks on top of the cable .pulled pump for further evaluation and found flooded switches,flooded motor, and worn Stator/cutter wheel,and station was full of non flushable stuff rags,female products paper towels. The pump power cable had hole .Putting in temporary supply cable and a new pump that is from upper providence.DH770955 I clean out station and installed pump,cycled pump goes into and out of alarm and from on/off 33 seconds at 6.2 amps pump is running correctly		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
4	Labor-PB	Labor rate for Pat	110.00	440.00
1	ND0036G06	32' Extreme Supply Cable Kit	115.65691	115.66
All material remains the property of Site Specific Design until final payment.			Total	\$705.66

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.