

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
4/13/2022	65047

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	4/12/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH433594 690 Berry Lane Media, PA. 19063 Date of service 4/12/22 Technician Pat Brady 4/13/22 Pat Arrived on site and pump DH433594 wasn't in alarm, and all readings were correctly. pulled pump for further evaluation and found corroded switches,blown capacitor, and worn cutter. Pump has been repaired and cycled a few times, pump goes into and out of alarm and from on/off 33 seconds at 5.8 amps pump is running correct.		
1	Labor-PB	Labor rate for Pat	0.00	0.00
0.5	Labor-PB	Labor rate for Pat	110.00	55.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
All material remains the property of Site Specific Design until final payment.			Total	\$353.39

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.