

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
4/20/2022	65076

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	4/14/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH420966 1765 Colt Rd Media PA  Date of service 4/14/22 Technician Pat Brady  Arrived on site and found pump DH420966 In high level alarm, and not running. Took meter readings and all readings were incorrect, noticed that the black wire is pulled tight inside panel. Pulled pump for further evaluation, and found compression Fitting was loose on the tank and the power supply cable, EQD was full of water. Dried Out EQD with heat gun, and due to time of day installed sites spare DH409361 cycled pump few times, pump goes into and out of alarm and from on/off 30 seconds at 5.8 amps pump is running correctly. Bringing upper providence pump DH420966 back to shop for further evaluation//repair. Also when pump is returned to station cable will need to be megged. 4/19/22 Pat Pump DH420966 is in shop for Evaluation and found burnt control Bracket, corroded switches, and control housing bolt holes corroded through, Pump has been repaired and tested in test tank. Pump goes into and out of alarm and from on/off 33 seconds at 6.0 amps pump is running correctly		
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
4/20/2022	65076

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	4/14/2022			

Qty	Item Code	Description	Price Each	Amount
		4/20/23 Pat Pump DH420966 has been returned, and cycled pump goes into and out of alarm, and from on/off 30 seconds at 6.1 amps pump is running correctly,also pump cable has been Megged,cable is good		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-PB	Labor rate for Pat	0.00	0.00
3	Labor-PB	Shop Labor rate for Pat	110.00	330.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	2214	NC0037G01 Control Housing standard Paint D - Series hardwired	134.19406	134.19
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$690.57

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.