

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
4/19/2022	65109

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	4/19/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH509755 562 Kirk Lane Media, PA Date of service 4/19/22 Technician John Simons Arrived on site to find Station in Alarm and DH509755 running continuously. Performed meter test and all readings were correct. Removed pump from station and found that the control clip contactor had locked in the middle between off and run supplying power to the capacitor due to the switches being corroded causing the stator to wear. Performed Meg test on motor and it passed. Replaced the control clip, switches and stator on pump and return to station. Station pumped out of Alarm and the pump cycled and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-JS	Labor rate for John Simons	110.00	220.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	11.4555	11.46
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	141.83	141.83
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.18306	2.18
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			Total	\$653.67

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.