

Date	Invoice #
4/19/2022	65120

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	4/19/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH462795 CADES 420 East Rose Tree Rd Media PA Date of service 4/19/22 Technician John Simons Arrived on site to find panel indicating normal but station was flooded and had been running down the hill for several months due to the grass being severely green. Found that the pump EQD was disconnected from the supply cable. Removed both inserts and dried the wires and installed new inserts. Also found that the printed circuit board was burnt on the alarm circuit. Replaced the printed circuit board. Tested pump and the station pumped down out of Alarm and the pump cycled and shut off. Performed meter testing And all readings are correct. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-JS	Labor rate for John Simons	110.00	220.00
1	7094	EQD INSERT, FEMALE (SIX PIN)	14.7285	14.73
1	7095	EQD INSERT, MALE (SIX PIN)	16.76867	16.77
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	9543	NB0072G21 Sentry Protect Panel PCB Board Alarm Replacement 240v	215.68525	215.69

All material remains the property of Site Specific Design until final payment.

Total

\$669.01

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.