

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
5/2/2022	65234

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	4/29/2022			

Qty	Item Code	Description	Price Each	Amount
		Repace DH433601 with new Twp pump DH783821 91 Steeplechase Drive, Media, PA. 19063 Date of service 4/29/22 Technician John Simons Arrived on site to find pump DH433601 not running and in alarm. Performed meter test and determined the contactor coil on the control clip was bad. Removed the pump from station and found large amounts of wipes in wet well. Called Hickman Sanitation and they came out to site and cleaned station. Informed the customer that wipes should not be flushed. Inspected the switches on pump and they are corroded. Performed meg test on motor and it failed. Due to age of pump and the number of times it had been serviced prior, replaced pump with new Township pump DH783821 and tested from alarm. The pump operates properly. Also replaced the contactor in panel due to it buzzing. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1.5	Labor-JS	Labor rate for John Simons	110.00	165.00
1	Pump Truck	Pump truck called out to evacuate station.	416.00	416.00
1	7104	PA 1476P01 Contactor Control Clip Motor 220v/240v (Alarm Panels & 2000 Series flat control bracket)	37.094	37.09
All material remains the property of Site Specific Design until final payment.			Total	\$768.09

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.