

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
5/5/2022	65240

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	5/2/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH433525 160 Palmers Mill Rd., Media, PA. 19063 Date of service 5/2/22 Technician Pat Brady Pump DH433525 is in shop for Evaluation, and found corroded switches,blown capacitor, and worn Stator/cutter wheel 5/5/22 Pat pump has been repaired and tested in test tank, pump goes into and out of alarm and from on/off 33 seconds at 5.5 amps pump is running correctly. Returned to site 05/06/22 and retrieved site spare and installed customers pump DH433525. Job complete		
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
1	Labor-PB	Emergency Labor rate for Pat	110.00	110.00
1	Labor-PB	Shop Labor rate for Pat	0.00	0.00
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
			</	

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.