

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
5/2/2022	65258

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	5/2/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH497176 141 Lakeview Drive, Media, PA. 19063 Date of service 5/2/22 Technician John Simons Arrived on site to find station not in alarm. Performed meter test and found all readings to be correct. Manually operated pump DH497176 and it ran at 6.3 amps. Removed pump from Station and inspected for switches. Found that there was like corrosion on the rivets and that the level cents in column for the on/off side was clogged. Replaced both switches and cleared out the on/off column. Inspected the control clip and found that it had double red jumpers. Performed Meg test on motor in a past. Rewired to control clip to have one jumper. Returned the pump to station and tested. The pump turned right on due to the on/off Column being cleared.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1.5	Labor-JS	Labor rate for John Simons	110.00	165.00
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.18306	2.18
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
All material remains the property of Site Specific Design until final payment.			Total	\$393.56

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.