

Site Specific Design, Inc.

Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
5/23/2022	65520

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	5/23/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace A263947 with new Twp pump DH781238 249 Dogwood Rd Media, PA 19063 Date of service 5/23/22 Technican Dylan Rearick Old pump A263947/new core dh781238 Arrived on site, station flooded and in alarm, not running. Power to panel fine, meter checks indicate issues with controls. Pulled 2k pump and found corroded switches and failed controls. Bearings in pump locked up and motor failed testing, pump requires full rebuild or replacement. replaced with dh781238 from township shed and tested successfully. Job complete.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
1	ND0058G01	Conversion Kit, 2000 Series Tank with Extreme Core Permanent	0.00	0.00
All material remains the property of Site Specific Design until final payment.			Total	\$370.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.