

Site Specific Design, Inc.

Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
6/1/2022	65630

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	6/1/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH557361 Address: 202 W.Rose Tree Rd., Media, PA. 19063 (Ken Murphy) Date of service 6/1/22 Technician Pat Brady Arrived on site and found pump DH557361 in high level alarm/run dry. Took meter readings all readings were correct, and pump was pulling 5.6 amps. Pulled pump for further evaluation and found corroded switches, worn Stator/cutter wheel, and control Bracket/motor are good. replaced switches Stator/cutter wheel installed pump back into station. Pump goes into and out of alarm and from on/off 33 seconds at 6.1 amps pump is running correctly		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-PB	Labor rate for Pat	110.00	220.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
All material remains the property of Site Specific Design until final payment.			Total	\$570.21

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.