

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
6/10/2022	65780

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	6/10/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH428513 with new pump DH791717 Address: 531 Gilbert St., Media., PA. 19063 (Chris Ulrich) Date of service 6/10/22 Technican Pat Brady Arrived on site and found pump DH428513 in high level alarm recycled the breakers pump ran ok for about a minute ,and then went back into high level alarm.Took meter readings and all readings were incorrect.pulled pump for further evaluation and found corroded switches, and motor megs bad. Installed new upper providence pump #DH791717 . Pump goes into and out of alarm and from on/off 30 seconds at 5.7 amps pump is running correctly		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-PB	Labor rate for Pat	110.00	110.00
All material remains the property of Site Specific Design until final payment.			Total	\$260.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.